

Ground Water Based Water Supply Scheme under the District Nadia

Sl. No.	Name of the Scheme	Sanctioned Estimated Cost	Population to be benefited	Status	Expected date of Commissioning
1	ANANDAPUR	176.18	13308	In progress	November'2009
2	ARABPUR	225.77	13717	In progress	November'2009
3	ARANGHATA NARAYANPUR	819.74	63599	In progress	February'2010
4	BABLARI DEWANGANJ	155.16	10624	In progress	June'2010
5	BADELANGI PADMAMALA	594.63	42645	In progress	June'2010
6	BAGAKHALI	415.49	26508	In progress	July'2010
7	BAGANCHARA	367.49	26149	In progress	November'2009
8	BAGBARIA	162.47	37746	In progress	September'2010
9	BAHADURPUR	127.81	3678	In progress	May'2010
10	BAHIRGACHHI	275.06	14666	In progress	August'2010
11	BALIBANGA	185.14	13552	In progress	September'2010
12	BANKAR DHOPADI	131.06	6642	In progress	February'2010
13	BANPUR	179.59	16005	In progress	November'2009
14	BARA KULTA	281.02	24797	In progress	March'2010
15	BARA NALDAHA	189.15	15747	In progress	December'2009
16	BARNIA	446.67	37100	In progress	October'2009
17	BARUIPRA	461.86	42615	In progress	March'2010
18	BEHARIA	392.64	27970	In progress	December'2009
19	BER RAMCHANDRAPUR	234.81	10934	In progress	October'2010
20	BETBARIA	152.25	8988	In progress	July'2010
21	BETNA	194.59	11183	In progress	October'2009
22	BHANDAR KHOLA	183.13	13620	In progress	March'2010
23	BHAYNA	434.88	32898	In progress	October'2009
24	BIRNAGAR	209.51	14616	In progress	May'2010
25	BOALIA	406.7	28956	In progress	January'2010
26	BRITTIHUDA	618.57	51717	In progress	July'2010
27	CHANDERGHAT	185.13	12440	In progress	October'2009
28	CHUPRIA	525.99	46077	In progress	December'2009
29	DAFARPOTA	243.89	15623	In progress	March'2010
30	DAKSHIN JHITKIPOTA	480.09	41901	In progress	November'2009
31	DAKSHINPARA	294.45	19964	In progress	November'2009
32	DEBAGRAM	473.82	35910	In progress	July'2010
33	DHANTALA	367.05	29480	In progress	April'2010
34	DUBLI	574.53	41588	In progress	February'2010
35	DUTTAPULLIA	1065.24	78430	In progress	June'2010
36	ELANGI	339.06	21680	In progress	June'2010
37	FATEPUR	147.84	10215	In progress	March'2010
38	FATEPUR	132.72	5975	In progress	May'2010
39	FAZILNAGAR	393.57	27560	In progress	June'2010
40	GARAPOTA	352.79	27741	In progress	November'2009
41	GAYESHPUR	282.89	16614	In progress	April'2010

Sl. No.	Name of the Scheme	Sanctioned Estimated Cost	Population to be benefited	Status	Expected date of Commissioning
42	GAZNA	180.85	13808	In progress	November'2009
43	GHORALIA	428.06	28748	In progress	June'2010
44	GOALPUR	208.93	5692	In progress	April'2010
45	GOALSALUA	305.13	16096	In progress	May'2010
46	GOBINDAPR	249.78	20453	In progress	February'2010
47	GOBINDAPUR	652.82	54174	In progress	October'2010
48	GONGRA	187.35	13495	In progress	October'2010
49	HALALPUR KRISHNAPUR	375.93	27861	In progress	April'2010
50	HELENCI	586.58	35940	In progress	August'2010
51	HUDA CHAPRA	104.8	5800	In progress	March'2010
52	ITABERIA	200.99	14075	In progress	October'2009
53	ITLA	204.59	13247	In progress	April'2010
54	JAYGHATA	193.28	14896	In progress	December'2009
55	JAYPUR	266.77	20090	In progress	February'2010
56	JOANIA	174.24	11960	In progress	November'2009
57	KADIPUR	202.69	12897	In progress	October'2009
58	KALIGHATA	99.24	3595	In progress	March'2010
59	KAMALPUR	542.29	39456	In progress	March'2010
60	KHANJEPUR	125.55	4747	In progress	August'2010
61	KISHORPUR	194.64	14045	In progress	March'2010
62	KRISHNANAGAR	129.76	4745	In progress	May'2010
63	KULGACHHI	215.6	15690	In progress	March'2010
64	LAKSHMIPUR	186.4	14083	In progress	September'2010
65	MADHPUR	182.16	7412	In progress	November'2009
66	MADHUGARI	188.16	8790	In progress	June'2010
67	MAHATPUR	545.29	40476	In progress	July'2010
68	MAHESHPUR	191.23	12400	In progress	August'2010
69	MAHISHNENGRA	231.41	16412	In progress	January'2010
70	MAMJOANI	296.93	22180	In progress	March'2010
71	MATIARI	261.1	20409	In progress	December'2009
72	MATIKUMRA	459.82	34103	In progress	January'2010
73	MOBARAKPUR	294.07	21906	In progress	August'2010
74	MONIPOTA	221.37	15356	In progress	November'2009
75	MUKTADAHA	403.96	16829	In progress	June'2010
76	MURAGACHHA	378.62	32594	In progress	October'2009
77	MURUTIA	485.94	28356	In progress	June'2010
78	NABLA	148.69	7028	In progress	December'2009
79	NASERKULI	971.73	67812	In progress	June'2010
80	NISCHINTAPUR	209.58	14602	In progress	July'2010
81	NRISINGHAPUR	586.88	50907	In progress	December'2010
82	NUTUNGRAM	109.25	4732	In progress	March'2010
83	PANSILA	269.85	21802	In progress	February'2010
84	PAR NIAMATPUR	200.47	13634	In progress	March'2010
85	PASCHIM BHATJANGLA	425.2	31608	In progress	April'2010
86	PASCHIM NOAPARA	228.7	18235	In progress	February'2010
87	PATHARGHATA	245.57	22603	In progress	August'2010
88	PURBA KHAMAR SIMULIA	264.32	24755	In progress	June'2010
89	PUTHIMARI	201.73	13396	In progress	April'2010

Sl. No.	Name of the Scheme	Sanctioned Estimated Cost	Population to be benefited	Status	Expected date of Commissioning
90	RADHAKANTAPUR	257.22	19147	In progress	May'2010
91	RAMNAGAR	203.65	16665	In progress	July'2010
92	SABDALPUR	238.27	18558	In progress	July'2010
93	SAGUNA	265.91	18227	In progress	January'2010
94	SAKDAHA	133.4	7240	In progress	October'2009
95	SENPUR	309.87	17061	In progress	March'2010
96	SHYAMNAGAR	269.3	15611	In progress	December'2009
97	SONDA	241	10026	In progress	April'2010
98	SUBARNA BIHAR	728.72	54462	In progress	June'2010
99	TALDAHA	180.64	10140	In progress	January'2010
100	TARAPUR	198.63	14786	In progress	June'2010
101	TEINPUR	600.25	25779	In progress	June'2010
102	TENGRA	114.4	4178	In progress	September'2010
103	THANARPARA	432.52	39151	In progress	March'2010
104	TOPLA	289.42	21810	In progress	March'2010
105	UKHILNARA	248.78	14176	In progress	April'2010
106	UTTAR TAJPUR	181.66	10440	In progress	June'2010

TOTAL NOS. OF SCHEME	106
TOTAL POPULATION	2332565
TOTAL ESTIMATED COST	32792.37